



APPENDIX “C”

Progress Billings and Quantities

Attn: Doug Short

Sent For Payment on
Aug 15/12

Handwritten signature

299289-1.4.2

Dept. of Environment and Conservation

Contract Payment

Project Name: Buchans Remediation Project - Year 1 Project No. 734.302.5				Pay Period
Contractor: Marine Contractors Inc.				From: July 3, 2012
Address: P.O. Box 62, Pasadena, NL, A0L 1K0				To: Aug 2, 2012
GST Registration #: R125356923				
Owner's Name: Dept. of Environment and Conservation				Claim No. One
Consultant: Hatch Mott MacDonald				
Original Contract 1,205,973.00	Additions	Deductions	13% HST 156,776.49	Total Authorized 1,362,749.49
1. (a) Total Value of Work Done.....				257,311.26
(b) Less (10 %) Hold Back				25,731.13
(c) Subtotal Work Done				231,580.13
2. (a) Total Value of Material Delivered on Site				
(b) Less (%) Hold Back				-
(c) Subtotal Material				-
3. (a) Total Value Force Account				
(b) Less (%) Hold Back				-
(c) Subtotal Force Account				-
4. (a) Total Value, Work & Material (1a, 2a, 3a).....				257,311.26
(b) Less Hold Back, Work & Material (1b, 2b, 3b)				25,731.13
(c) Net Total, Work & Material (1c, 2c, 3c)				231,580.13
(d) Less Previous Payments (item 4c from previous claim)				
(e) Amount Due				231,580.13
(f) Harmonized Sales Tax (13% of item 4e)				30,105.42
Total HST to Date:		30,105.42	Net Amount Due	261,685.55

Date Aug 9/12


Contractor Wayne Walsh

Date Aug. 10/2012

Engineer *[Signature]*

Date Aug 15/2012

Department *[Signature]*



Dept. of Environment and Conservation DETAIL SHEET For Unit Price Contract		Project No. 734.302.5		Claim No. One		Page 2 of 3	
		Quantities				Value	
Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
2223	Excavation, Trenching & Backfilling						
	Main Trench Excavation						
	1. Common	m3	1410	183.6	183.6	15.00	2,754.00
	Granular Pipe Bedding						
	1. Type 2	m3	330	96.9	96.9	40.00	3,876.00
	Supply & Placement of Marking Tape						
	1. Metallic Water Main Marking Tape	m	770	0	0	2.00	-
	2. Plastic Storm Sewer Main Marking Tape	m	70	0	0	2.00	-
	3. Electrical Conduit Marking Tape	m	600	0	0	2.00	-
2233	Selected Granular Base & Sub Base Materials						
	1. Class "A" Granular Base	m3	2600	658.16	658.16	50.00	32,908.00
2270	Rip-Rap Protection						
	Rip-Rap Random (100 - 200 mm thickness)	m2	2700	0	0	30.00	-
2481	Channel Excavation, Cleaning & Deepening						
	Channel excavation						
	1. Common	m3	560	0	0	12.00	-
2528	Concrete Walk, Curb & Gutters						
	Concrete walks						
	1. 1.5m x 0.15m	m	3.5	0	0	250.00	-
	Curb & Gutter	m	3.5	0	0	150.00	-
2702	Pipe Sewer Construction						
	Supply & Placement of Storm Sewer						
	1. 375mm HDPE Storm Sewer pipe	m	70	68	68	82.00	5,576.00
	Break into & Connect to Existing Manholes	each	1	1	1	1,000.00	1,000.00
	Supply and Placement of Concrete Headwalls	each	1	0	0	2,500.00	-
2713	Water Mains						
	Supply & Installation of Water Main						
	1. 50mm dia CTS DR9 Pex	m	245	0	0	19.00	-
	1. 38mm dia CTS DR9 Pex	m	140	0	0	15.00	-

Dept. of Municipal & Provincial Affairs
Municipal Engineering Services Division
Contract Payment

SEP 20 2012

CLARENVILLE, NL

Project Name: Buchans Remediation Project - Year 1 Project No. 734.302.5				Pay Period
Contractor: Marine Contractors Inc. Address: P.O. Box 62, Pasadena, NL, A0L 1K0 GST Registration #: R125356923				From: Aug 3, 2012 To: Aug 30, 2012
Owner's Name: Dept. of Environment and Conservation				Claim No. Two
Consultant: Hatch Mott MacDonald				
Original Contract 1,205,973.00	Additions	Deductions	13% HST 156,776.49	Total Authorized 1,362,749.49
1. (a) Total Value of Work Done.....				668,720.25
(b) Less (10 %) Hold Back				66,872.03
(c) Subtotal Work Done				601,848.22
2. (a) Total Value of Material Delivered on Site				
(b) Less (%) Hold Back				-
(c) Subtotal Material				-
3. (a) Total Value Force Account				
(b) Less (%) Hold Back				-
(c) Subtotal Force Account				-
4. (a) Total Value, Work & Material (1a, 2a, 3a).....				668,720.25
(b) Less Hold Back, Work & Material (1b, 2b, 3b)				66,872.03
(c) Net Total, Work & Material (1c, 2c, 3c)				601,848.22
(d) Less Previous Payments (item 4c from previous claim)				231,580.13
(e) Amount Due				370,268.09
(f) Harmonized Sales Tax (13% of item 4e)				48,134.85
Total HST to Date:			78,240.27	Net Amount Due 418,402.94

Date Sept 5, 2012

Contractor Wayne Walsh

Date Sept. 10/2012

Engineer D. J. B.

Date Sept 12/2012

Department PA

Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No. 734.302.5		Claim No. Two		Page 1 of 3	
		Quantities				Value	
		Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
1010	Mobilization & Demobilization (not greater than 5% if on the island, or 10% if in Labrador, or 15% north of Cartwright, of item a. "sub-total" on last page)	L.S.	1	0	0.5	40,000.00	20,000.00
1020	Cash Allowance (to be entered by engineer)						
	1. Public announcements	Allow	1	0	0	750.00	-
	2. Pole Relocation/Shoring/Bracing	Allow	1	0	0	2,000.00	-
	3. Communications Lines Relocation/Adjustment	Allow	1	0	0	10,000.00	-
	4. Contingency	Allow	1	0	0	20,000.00	-
1500	Temporary Facilities						
	Engineers site office	L.S.	1	0	1	1,500.00	1,500.00
	Engineers equipment	L.S.	1	0	0	500.00	-
1560	Environmental Regulations						
	Silt fence	m	100	0	0	10.00	-
	Water Truck	LS	1	0.5	1	10,000.00	10,000.00
1570	Traffic Regulations						
	Flagpersons wages	Hour	3000	96	560	20.00	11,200.00
1710	Reinstatement and Cleaning						
	1. Remove Existing Wooden Fence	m	1000	169.3	369.3	5.00	1,846.50
	2. Re-Install Wood Fence (Existing Material)	m	250	104.3	204.3	5.00	1,021.50
	3. Install Wood Fence (New Material Incl. New Posts)	m	750	65	165	20.00	3,300.00
2070	Sitework, Demolition & Removal of Structures						
	Removal of Storm Sewers	m	68	0	68	10.00	680.00
	Removal of Sidewalk	m	3.5	0	3.5	20.00	70.00
	Removal of Curb and Gutter	m	3.5	0	3.5	20.00	70.00
2104	Landscaping, Seeding, Sodding & Tree Preservation						
	Supply & Placing Topsoil (150mm thickness)	m2	27930	8627.71	14239.07	7.00	99,673.49
	Supply & Placing Agricultural Limestone	m2	19230	8627.71	14239.07	0.55	7,831.49
	Supply & Application of Fertilizer	m2	19230	8627.71	14239.07	0.55	7,831.49
	Supply & Placement of Sods	m2	19230	8627.71	14239.07	9.00	128,151.63
	Shrub &Tree Preservation	Each	300	6	12	25.00	300.00
	Hydroseed (Including Lime and Fertilizer)	m2	8700	0	0	2.25	-
2215	Sitework & Site Grading						
	Mass Common Excavation	m3	9450	5024.15	8023.87	15.00	120,358.05
	Mass Imported Common Backfill	m3	4700	2512.08	4011.94	20.00	80,238.80
	Mass imported Rock Backfill	m3	3300	0	0	20.00	-

Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No. 734.302.5		Claim No. Two		Page 2 of 3	
		Quantities				Value	
		Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
Item No.	Description						
2223	Excavation, Trenching & Backfilling						
	Main Trench Excavation						
	1. Common	m3	1410	1000	1183.6	15.00	17,754.00
	Granular Pipe Bedding						
	1. Type 2	m3	330	300	396.9	40.00	15,876.00
	Supply & Placement of Marking Tape						
	1. Metallic Water Main Marking Tape	m	770	245	245	2.00	490.00
	2. Plastic Storm Sewer Main Marking Tape	m	70	68	68	2.00	136.00
	3. Electrical Conduit Marking Tape	m	600	0	0	2.00	-
2233	Selected Granular Base & Sub Base Materials						
	1. Class "A" Granular Base	m3	2600	1495.25	2153.41	50.00	107,670.50
2270	Rip-Rap Protection						
	Rip-Rap Random (100 - 200 mm thickness)	m2	2700	0	0	30.00	-
2481	Channel Excavation, Cleaning & Deepening						
	Channel excavation						
	1. Common	m3	560	455.4	455.4	12.00	5,464.80
2528	Concrete Walk, Curb & Gutters						
	Concrete walks						
	1. 1.5m x 0.15m	m	3.5	3.5	3.5	250.00	875.00
	Curb & Gutter	m	3.5	3.5	3.5	150.00	525.00
2702	Pipe Sewer Construction						
	Supply & Placement of Storm Sewer						
	1. 375mm HDPE Storm Sewer pipe	m	70	67.5	135.5	82.00	11,111.00
	Break into & Connect to Existing Manholes	each	1	0	1	1,000.00	1,000.00
	Supply and Placement of Concrete Headwalls	each	1	1	1	2,500.00	2,500.00
2713	Water Mains						
	Supply & Installation of Water Main						
	1. 50mm dia CTS DR9 Pex	m	245	245	245	19.00	4,655.00
	1. 38mm dia CTS DR9 Pex	m	140	0	0	15.00	-

Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No. 734.302.5		Claim No. Two		Page 3 of 3	
		Quantities				Value	
Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
2713	Supply & Installation of Fittings						
	1. 38mm to 19mm compression reducer	each	8	0	0	110.00	-
	2. 50mm off 50mm compression tee	each	1	1	1	500.00	500.00
	3. 38mm off 50mm compression tee	each	8	8	8	380.00	3,040.00
	4. 19mm off 38mm compression tee	each	24	0	0	400.00	-
	5. 50mm dia compression corporation stop	each	1	1	1	420.00	420.00
	6 50mm off 100mm stainless steel saddle	each	1	1	1	560.00	560.00
	7. 50mm dia compression curb stop c/w box	each	1	1	1	570.00	570.00
	8. 38mm dia compression curb stop c/w box	each	8	0	0	450.00	-
	Swabbing of Water Lines						
	1. 50mm dia swab	m	240	0	0	2.00	-
	Locating & Connect to Existing System	each	1	1	1	1,500.00	1,500.00
	Water Service Connection (see detail sheet C9)	L.S.	8	0	0	500.00	-
2897	Filter Fabrics						
	Supply & Install Filter Fabric	m2	2550	0	0	2.00	-
260534	Conduits, Conduit Fastenings and Conduit Fittings						
	1. 50mm Diameter PVC Conduit including fittings	m	500	0	0	25.00	-
	2. 75mm Diameter PVC Conduit including fittings	m	75	0	0	60.00	-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-
							-

I hereby certify that the work done and material delivered to site up to the date specified, are as listed.
Work, material and prices are according to contract (if prices not specified by contract, they are reasonable).

Engineer

Date

Dept. of Municipal & Provincial Affairs

Municipal Engineering Services Division

Contract Payment

Project Name: Buchans Remediation Project - Year 1 Project No. 734.302.5				Pay Period
Contractor: Marine Contractors Inc.				From: Sept 1, 2012
Address: P.O. Box 62, Pasadena, NL, A0L 1K0				To: Oct 5, 2012
GST Registration #: R125356923				
Owner's Name: Dept. of Environment and Conservation				Claim No. Three
Consultant: Hatch Mott MacDonald				
Original Contract 1,205,973.00	Additions 150,000.00	Deductions	13% HST 176,276.49	Total Authorized 1,532,249.49
1. (a) Total Value of Work Done.....				1,176,528.18
(b) Less (10 %) Hold Back				117,652.82
(c) Subtotal Work Done				1,058,875.36
2. (a) Total Value of Material Delivered on Site				
(b) Less (%) Hold Back				-
(c) Subtotal Material				-
3. (a) Total Value Force Account				
(b) Less (%) Hold Back				-
(c) Subtotal Force Account				-
4. (a) Total Value, Work & Material (1a, 2a, 3a).....				1,176,528.18
(b) Less Hold Back, Work & Material (1b, 2b, 3b)				117,652.82
(c) Net Total, Work & Material (1c, 2c, 3c)				1,058,875.36
(d) Less Previous Payments (item 4c from previous claim)				601,848.22
(e) Amount Due				457,027.14
(f) Harmonized Sales Tax (13% of item 4e)				59,413.53
Total HST to Date:		137,653.80	Net Amount Due	516,440.67

Date Oct 8, 2012Contractor Wayne WalshDate Oct. 17/2012Engineer [Signature]

Date _____

Department _____

Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No. Buchans	Claim No. Three	Page 1 of 3			
		Quantities				Value	
Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
1010	<i>Mobilization & Demobilization (not greater than 5% if on the island, or 10% if in Labrador, or 15% north of Cartwright, of item a. "sub-total" on last page)</i>	L.S.	1	0	0.5	40,000.00	20,000.00
1020	<i>Cash Allowance (to be entered by engineer)</i>						
	1. Public announcements	Allow	750.00	0	0	1.00	-
	2. Pole Relocation/Shoring/Bracing	Allow	2,000.00	2,000.00	2,000.00	1.00	2,000.00
	3. Communications Lines Relocation/Adjustment	Allow	10,000.00	0	0	1.00	-
	4. Contingency	Allow	20,000.00	0	0	1.00	-
1500	<i>Temporary Facilities</i>						
	Engineers site office	L.S.	1	0	1	1,500.00	1,500.00
	Engineers equipment	L.S.	1	1	1	500.00	500.00
1560	<i>Environmental Regulations</i>						
	Silt fence	m	100	0	0	10.00	-
	Water Truck	LS	1	0	1	10,000.00	10,000.00
1570	<i>Traffic Regulations</i>						
	Flagpersons wages	Hour	3000	972	1532	20.00	30,640.00
1710	<i>Reinstatement and Cleaning</i>						
	1. Remove Existing Wooden Fence	m	1000	451.8	821.1	5.00	4,105.50
	2. Re-Install Wood Fence (Existing Material)	m	250	26	230.3	5.00	1,151.50
	3. Install Wood Fence (New Material Incl. New Posts)	m	750	288	453	20.00	9,060.00
2070	<i>Sitework, Demolition & Removal of Structures</i>						
	Removal of Storm Sewers	m	68	0	68	10.00	680.00
	Removal of Sidewalk	m	3.5	0	3.5	20.00	70.00
	Removal of Curb and Gutter	m	3.5	2	5.5	20.00	110.00
2104	<i>Landscaping, Seeding, Sodding & Tree Preservation</i>						
	Supply & Placing Topsoil (150mm thickness)	m2	27930	10640	24879.07	7.00	174,153.49
	Supply & Placing Agricultural Limestone	m2	19230	6398.9	20637.97	0.55	11,350.88
	Supply & Application of Fertilizer	m2	19230	6398.9	20637.97	0.55	11,350.88
	Supply & Placement of Sods	m2	19230	4169.3	18408.37	9.00	165,675.33
	Shrub & Tree Preservation	Each	300	0	12	25.00	300.00
	Hydroseed (Including Lime and Fertilizer)	m2	8700	0	0	2.25	-
2215	<i>Sitework & Site Grading</i>						
	Mass Common Excavation	m3	9450	1922.13	9946	15.00	149,190.00
	Mass Imported Common Backfill	m3	4700	1296	5307.94	20.00	106,158.80
	Mass Imported Rock Backfill	m3	3300	3300	3300	20.00	66,000.00

Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No. Buchans		Claim No. Three		Page 2 of 3	
		Quantities				Value	
Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
2223	Excavation, Trenching & Backfilling						
	MainTrench Excavation						
	1. Common	m3	1410	226.4	1410	15.00	21,150.00
	Granular Pipe Bedding						
	1. Type 2	m3	330	0	396.9	40.00	15,876.00
	Supply & Placement of Marking Tape						
	1. Metallic Water Main Marking Tape	m	770	525	770	2.00	1,540.00
	2. Plastic Storm Sewer Main Marking Tape	m	70	2	70	2.00	140.00
	3. Electrical ConduIt Marking Tape	m	600	600	600	2.00	1,200.00
2233	Selected Granular Base & Sub Base Materials						
	1. Class "A" Granular Base	m3	2600	1111.59	3265	50.00	163,250.00
2270	Rip-Rap Protection						
	Rip-Rap Random (100 - 200 mm thickness)	m2	2700	2700	2700	30.00	81,000.00
2481	Channel Excavation, Cleaning & Deepening						
	Channel excavation						
	1. Common	m3	560	560	1015.4	12.00	12,184.80
2528	Concrete Walk, Curb & Gutters						
	Concrete walks						
	1. 1.5m x 0.15m	m	3.5	0	3.5	250.00	875.00
	Curb & Gutter	m	3.5	2	5.5	150.00	825.00
2702	Pipe Sewer Construction						
	Supply & Placement of Storm Sewer						
	1. 375mm HDPE Storm Sewer pipe	m	70	0	135.5	82.00	11,111.00
	Break into & Connect to Existing Manholes	each	1	0	1	1,000.00	1,000.00
	Supply and Placement of Concrete Headwalls	each	1	0	1	2,500.00	2,500.00
2713	Water Mains						
	Supply & Installation of Water Main						
	1. 50mm dia CTS DR9 Pex	m	245	0	245	19.00	4,655.00
	1. 38mm dia CTS DR9 Pex	m	140	140	140	15.00	2,100.00

299289-1.4.2

Dept. of Municipal & Provincial Affairs

Municipal Engineering Services Division

Contract Payment

Project Name: Buchans Remediation Project - Year 1 Project No. 734.302.5				Pay Period
Contractor: Marine Contractors Inc. Address: P.O. Box 62, Pasadena, NL, A0L 1K0 GST Registration #: R125356923				From: Oct 6, 2012 To: Nov 10, 2012
Owner's Name: Dept. of Environment and Conservation				Claim No. Four
Consultant: Hatch Mott MacDonald				
Original Contract 1,205,973.00	Additions 116,578.84	Deductions	13% HST 171,931.74	Total Authorized 1,494,483.58
1. (a) Total Value of Work Done.....				1,322,551.84
(b) Less (10 %) Hold Back + \$6,000.00 for Hydroseeding).....				138,255.18
(c) Subtotal Work Done				1,184,296.66
2. (a) Total Value of Material Delivered on Site				
(b) Less (%) Hold Back				-
(c) Subtotal Material				-
3. (a) Total Value Force Account				
(b) Less (%) Hold Back				-
(c) Subtotal Force Account				-
4. (a) Total Value, Work & Material (1a, 2a, 3a).....				1,322,551.84
(b) Less Hold Back, Work & Material (1b, 2b, 3b)				138,255.18
(c) Net Total, Work & Material (1c, 2c, 3c)				1,184,296.66
(d) Less Previous Payments (item 4c from previous claim)				1,058,875.36
(e) Amount Due				125,421.30
(f) Harmonized Sales Tax (13% of item 4e)				16,304.77
Total HST to Date:		153,958.57	Net Amount Due	141,726.07

Date Nov. 19, 2012

Contractor

Wayne WalshDate Nov. 21/2012

Engineer

[Signature]

Date _____

Department

Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No. Buchans		Claim No. Four		Page 1 of 3	
		Quantities				Value	
Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
1010	Mobilization & Demobilization (not greater than 5% if on the island, or 10% if in Labrador, or 15% north of Cartwright, of item a. "sub-total" on last page)	L.S.	1	0.5	1	40,000.00	40,000.00
1020	Cash Allowance (to be entered by engineer)						
	1. Public announcements	Allow	750.00	0	0	1.00	-
	2. Pole Relocation/Shoring/Bracing	Allow	2,000.00	0.00	2,000.00	1.00	2,000.00
	3. Communications Lines Relocation/Adjustment	Allow	10,000.00	0	0	1.00	-
	4. Contingency	Allow	20,000.00	0	0	1.00	-
1500	Temporary Facilities						
	Engineers site office	L.S.	1	0	1	1,500.00	1,500.00
	Engineers equipment	L.S.	1	0	1	500.00	500.00
1560	Environmental Regulations						
	Silt fence	m	100	0	0	10.00	-
	Water Truck	LS	1	0	1	10,000.00	10,000.00
1570	Traffic Regulations						
	Flagpersons wages	Hour	3000	0	1532	20.00	30,640.00
1710	Reinstatement and Cleaning						
	1. Remove Existing Wooden Fence	m	1000	0	821.1	5.00	4,105.50
	2. Re-Install Wood Fence (Existing Material)	m	250	0	230.3	5.00	1,151.50
	3. Install Wood Fence (New Material Incl. New Posts)	m	750	0	453	20.00	9,060.00
2070	Sitework, Demolition & Removal of Structures						
	Removal of Storm Sewers	m	68	0	68	10.00	680.00
	Removal of Sidewalk	m	3.5	0	3.5	20.00	70.00
	Removal of Curb and Gutter	m	3.5	0	5.5	20.00	110.00
2104	Landscaping, Seeding, Sodding & Tree Preservation						
	Supply & Placing Topsoil (150mm thickness)	m2	27930	2229.6	27108.67	7.00	189,760.69
	Supply & Placing Agricultural Limestone	m2	19230	2229.6	22867.57	0.55	12,577.16
	Supply & Application of Fertilizer	m2	19230	2229.6	22867.57	0.55	12,577.16
	Supply & Placement of Sods	m2	19230	2229.6	20637.97	9.00	185,741.73
	Shrub &Tree Preservation	Each	300	20	32	25.00	800.00
	Hydroseed (Including Lime and Fertilizer)	m2	8700	9922	9922	2.25	22,324.50
2215	Sitework & Site Grading						
	Mass Common Excavation	m3	9450	0	9946	15.00	149,190.00
	Mass Imported Common Backfill	m3	4700	0	5307.94	20.00	106,158.80
	Mass Imported Rock Backfill	m3	3300	0	3300	20.00	66,000.00

Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No.		Claim No.		Page 2 of 3	
		Buchans		Four			
		Quantities				Value	
Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
2223	Excavation, Trenching & Backfilling						
	MainTrench Excavation						
	1. Common	m3	1410	0	1410	15.00	21,150.00
	Granular Pipe Bedding						
	1. Type 2	m3	330	0	396.9	40.00	15,876.00
	Supply & Placement of Marking Tape						
	1. Metallic Water Main Marking Tape	m	770	0	770	2.00	1,540.00
	2. Plastic Storm Sewer Main Marking Tape	m	70	0	70	2.00	140.00
	3. Electrical Conduit Marking Tape	m	600	0	600	2.00	1,200.00
2233	Selected Granular Base & Sub Base Materials						
	1. Class "A" Granular Base	m3	2600	0	3265	50.00	163,250.00
2270	Rip-Rap Protection						
	Rip-Rap Random (100 - 200 mm thickness)	m2	2700	0	2700	30.00	81,000.00
2481	Channel Excavation, Cleaning & Deepening						
	Channel excavation						
	1. Common	m3	560	0	1015.4	12.00	12,184.80
2528	Concrete Walk, Curb & Gutters						
	Concrete walks						
	1. 1.5m x 0.15m	m	3.5	0	3.5	250.00	875.00
	Curb & Gutter	m	3.5	0	5.5	150.00	825.00
2702	Pipe Sewer Construction						
	Supply & Placement of Storm Sewer						
	1. 375mm HDPE Storm Sewer pipe	m	70	0	135.5	82.00	11,111.00
	Break into & Connect to Existing Manholes	each	1	0	1	1,000.00	1,000.00
	Supply and Placement of Concrete Headwalls	each	1	0	1	2,500.00	2,500.00
2713	Water Mains						
	Supply & Installation of Water Main						
	1. 50mm dia CTS DR9 Pex	m	245	0	245	19.00	4,655.00
	1. 38mm dia CTS DR9 Pex	m	140	0	140	15.00	2,100.00

I hereby certify that the work done and material delivered to site up to the date specified, are as listed.
Work, material and prices are according to contract (if prices not specified by contract, they are reasonable).

Nov. 21/2012
Date

Partial Hold Back Release

299287-1.4.2

Dept. of Municipal & Provincial Affairs

Municipal Engineering Services Division

Contract Payment

Project Name: Buchans Remediation Project - Year 1 Project No. 734.302.5				Pay Period
Contractor: Marine Contractors Inc.				From: Nov 11, 2012
Address: P.O. Box 62, Pasadena, NL, A0L 1K0				To: Dec 10, 2012
GST Registration #: R125356923				
Owner's Name: Dept. of Environment and Conservation				Claim No. Five
Consultant: Hatch Mott MacDonald				Holdback
Original Contract 1,205,973.00	Additions 116,578.84	Deductions	13% HST 171,931.74	Total Authorized 1,494,483.58
1. (a) Total Value of Work Done.....				1,322,551.84
(b) Less (0 %) Hold Back + \$6,000.00 for Hydroseeding.....				6,000.00
(c) Subtotal Work Done				1,316,551.84
2. (a) Total Value of Material Delivered on Site				
(b) Less (%) Hold Back				-
(c) Subtotal Material				-
3. (a) Total Value Force Account				
(b) Less (%) Hold Back				-
(c) Subtotal Force Account				-
4. (a) Total Value, Work & Material (1a, 2a, 3a).....				1,322,551.84
(b) Less Hold Back, Work & Material (1b, 2b, 3b)				6,000.00
(c) Net Total, Work & Material (1c, 2c, 3c)				1,316,551.84
(d) Less Previous Payments (item 4c from previous claim)				1,184,296.66
(e) Amount Due				132,255.18
(f) Harmonized Sales Tax (13% of item 4e)				17,193.17
Total HST to Date:		171,151.74	Net Amount Due	149,448.35

Date Dec. 10, 2012

Contractor Wayne Walsh

Date Dec. 11/2012

Engineer [Signature]

Date Dec 13/2012

Department [Signature]



Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No. Buchans	Claim No. Five	Page 1 of 3			
		Quantities				Value	
Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
1010	<i>Mobilization & Demobilization (not greater than 5% if on the island, or 10% if in Labrador, or 15% north of Cartwright, of item a. "sub-total" on last page)</i>	L.S.	1	0	1	40,000.00	40,000.00
1020	Cash Allowance (to be entered by engineer)						
	1. Public announcements	Allow	750.00	0	0	1.00	-
	2. Pole Relocation/Shoring/Bracing	Allow	2,000.00	0.00	2,000.00	1.00	2,000.00
	3. Communications Lines Relocation/Adjustment	Allow	10,000.00	0	0	1.00	-
	4. Contingency	Allow	20,000.00	0	0	1.00	-
1500	Temporary Facilities						
	Engineers site office	L.S.	1	0	1	1,500.00	1,500.00
	Engineers equipment	L.S.	1	0	1	500.00	500.00
1560	Environmental Regulations						
	Silt fence	m	100	0	0	10.00	-
	Water Truck	LS	1	0	1	10,000.00	10,000.00
1570	Traffic Regulations						
	Flagpersons wages	Hour	3000	0	1532	20.00	30,640.00
1710	Reinstatement and Cleaning						
	1. Remove Existing Wooden Fence	m	1000	0	821.1	5.00	4,105.50
	2. Re-Install Wood Fence (Existing Material)	m	250	0	230.3	5.00	1,151.50
	3. Install Wood Fence (New Material Incl. New Posts)	m	750	0	453	20.00	9,060.00
2070	Sitework, Demolition & Removal of Structures						
	Removal of Storm Sewers	m	68	0	68	10.00	680.00
	Removal of Sidewalk	m	3.5	0	3.5	20.00	70.00
	Removal of Curb and Gutter	m	3.5	0	5.5	20.00	110.00
2104	Landscaping, Seeding, Sodding & Tree Preservation						
	Supply & Placing Topsoil (150mm thickness)	m2	27930	0	27108.67	7.00	189,760.69
	Supply & Placing Agricultural Limestone	m2	19230	0	22867.57	0.55	12,577.16
	Supply & Application of Fertilizer	m2	19230	0	22867.57	0.55	12,577.16
	Supply & Placement of Sods	m2	19230	0	20637.97	9.00	185,741.73
	Shrub & Tree Preservation	Each	300	0	32	25.00	800.00
	Hydroseed (Including Lime and Fertilizer)	m2	8700	0	9922	2.25	22,324.50
2215	Sitework & Site Grading						
	Mass Common Excavation	m3	9450	0	9946	15.00	149,190.00
	Mass Imported Common Backfill	m3	4700	0	5307.94	20.00	106,158.80
	Mass imported Rock Backfill	m3	3300	0	3300	20.00	66,000.00

Dept. of Municipal & Provincial Affairs DETAIL SHEET For Unit Price Contract		Project No. Buchans		Claim No. Five		Page 2 of 3	
		Quantities				Value	
Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
2223	Excavation, Trenching & Backfilling						
	MainTrench Excavation						
	1. Common	m3	1410	0	1410	15.00	21,150.00
	Granular Pipe Bedding						
	1. Type 2	m3	330	0	396.9	40.00	15,876.00
	Supply & Placement of Marking Tape						
	1. Metallic Water Main Marking Tape	m	770	0	770	2.00	1,540.00
	2. Plastic Storm Sewer Main Marking Tape	m	70	0	70	2.00	140.00
	3. Electrical Conduit Marking Tape	m	600	0	600	2.00	1,200.00
2233	Selected Granular Base & Sub Base Materials						
	1. Class "A" Granular Base	m3	2600	0	3265	50.00	163,250.00
2270	Rip-Rap Protection						
	Rip-Rap Random (100 - 200 mm thickness)	m2	2700	0	2700	30.00	81,000.00
2481	Channel Excavation, Cleaning & Deepening						
	Channel excavation						
	1. Common	m3	560	0	1015.4	12.00	12,184.80
2528	Concrete Walk, Curb & Gutters						
	Concrete walks						
	1. 1.5m x 0.15m	m	3.5	0	3.5	250.00	875.00
	Curb & Gutter	m	3.5	0	5.5	150.00	825.00
2702	Pipe Sewer Construction						
	Supply & Placement of Storm Sewer						
	1. 375mm HDPE Storm Sewer pipe	m	70	0	135.5	82.00	11,111.00
	Break into & Connect to Existing Manholes	each	1	0	1	1,000.00	1,000.00
	Supply and Placement of Concrete Headwalls	each	1	0	1	2,500.00	2,500.00
2713	Water Mains						
	Supply & Installation of Water Main						
	1. 50mm dia CTS DR9 Pex	m	245	0	245	19.00	4,655.00
	1. 38mm dia CTS DR9 Pex	m	140	0	140	15.00	2,100.00

Dept. of Municipal & Provincial Affairs
DETAIL SHEET
For Unit Price Contract

Project No.
Buchans

Claim No.
Five

Page 3 of 3

Quantities

Value

Item No.	Description	Unit of Measure	Authorized	This Period	To Date	Unit Price	Amount
2713	Supply & Installation of Fittings						
	1. 38mm to 19mm compression reducer	each	8	0	8	110.00	880.00
	2. 50mm off 50mm compression tee	each	1	0	1	500.00	500.00
	3. 38mm off 50mm compression tee	each	8	0	8	380.00	3,040.00
	4. 19mm off 38mm compression tee	each	24	0	24	400.00	9,600.00
	5. 50mm dia compression corporation stop	each	1	0	1	420.00	420.00
	6 50mm off 100mm stainless steel saddle	each	1	0	1	560.00	560.00
	7. 50mm dia compression curb stop c/w box	each	1	0	1	570.00	570.00
	8. 38mm dia compression curb stop c/w box	each	8	0	8	450.00	3,600.00
	Swabbing of Water Lines						
	1. 50mm dia swab	m	240	0	240	2.00	480.00
	Locating & Connect to Existing System	each	1	0	1	1,500.00	1,500.00
	Water Service Connection (see detail sheet C9)	L.S.	8	0	8	500.00	4,000.00
2897	Filter Fabrics						
	Supply & Install Filter Fabric	m2	2550	0	2550	2.00	5,100.00
260534	Conduits, Conduit Fastenings and Conduit Fittings						
	1. 50mm Diameter PVC Conduit including fittings	m	500	0	575	25.00	14,375.00
	2. 75mm Diameter PVC Conduit including fittings	m	75	0	0	60.00	-
	Extras						
	1. Ball field	LS	1	0	1	48,500.00	48,500.00
	2. Fence & Gates	LS	1	0	1	50,848.00	50,848.00
	3. Oil Tank Removal (\$500.00 credit for Testing)	LS	1	0	1	14,225.00	14,225.00
							-
							-
							-
							-
							-
							-
							-
							-
							-
						Total	1,322,551.84

I hereby certify that the work done and material delivered to site up to the date specified, are as listed.
Work, material and prices are according to contract (If prices not specified by contract, they are reasonable).

certify that the work done and material delivered
material and prices are according to contract (If


Engineer

① ec. 11/2012
Date

STATUTORY DECLARATION

IN THE MATTER OF a contract for The Buchans Remediation Project -
Residential and Public Area Remediation Year 1
between Department of Environment and Conservation (herein referred to as the Owner),
and Marine Contractors Inc. (herein referred to as the Contractor),
dated the 25 day of June, 20 12, and;

IN THE MATTER OF a Progress Claim covering the work done thereunder up to
the 10 day of November, 20 12


TO WIT:

I, Daryl Bennett of Pasadena, NL
do solemnly declare:

1. That I am Director (title with the contractor) and as such
have a personal knowledge for the said contract and of the facts and matters stated herein
2. That all the Contractor's lawful obligations and suppliers of material in respect of the
work contracted for are fully discharged as of the 10 day of December, 20 12
3. That all the Contractor's lawful obligations to workmen in respect of the work contracted
for are fully discharged as of the date of this Progress Claim.

And I make this **SOLEMN DECLARATION** conscientiously believing it to be true; and knowing that it
is of the same force and effect as if made under oath, and by virtue of the **CANADA EVIDENCE ACT**.

DECLARED before me at Corner Brook, NL
this 10 day of December, 20 12


(Signature of Notary Public, Commissioner, etc.)

ROBERT C. PAYNE
A Commissioner for Oaths
In and for the Province of Newfoundland and Labrador
My commission expires December 31, 2015


(Signature of Declarant)



146-148 Forest Road • P.O. Box 9000 • St. John's, NL • Canada • A1A 3B8
Telephone: (709).778-1000 • Toll Free 1.800.563.9000 • Fax: (709).778-1110 • www.whscc.nf.ca

DECEMBER 10 2012

MARINE CONTRACTORS INC.
P O BOX 62
PASADENA NL A0L 1K0

**CLEARANCE FOR CONTRACT WORK ONLY - SECTION 120
CONFIRMATION NUMBER 0302593**

TO: DEPARTMENT OF ENVIRONMENT & CONSERVATION

RE: MARINE CONTRACTORS INC.

REQUEST PURPOSE: CONTRACT WORK - CURRENT YEAR

This confirms that the above referenced employer is in good standing with the Commission as of today's date for contract work. This clearance is provided for the purposes of Section 120 of the Act only, which indicates that a person using a contractor or subcontractor to perform work may be responsible for unpaid assessments of the contractor or subcontractor.

This clearance letter expires 45 days from the date of issue. If the contract work has not been completed by that date, we recommend that you request another clearance letter to protect your business from any potential assessment liability related to this employer.

If you have any questions, please call us at 709 778 2902 or you may use our toll free number 1 800 563 9000 (ext. 2902) if calling within Newfoundland and Labrador.

Sincerely,

ASSESSMENT SERVICES DEPARTMENT

To alter this document constitutes fraud

WL1

PROJECT:

THE BUCHANS REMEDIATION PROJECT – RESIDENTIAL AND PUBLIC AREA REMEDIATION YEAR 1

CLIENT/OWNER:

DEPARTMENT OF ENVIRONMENT & CONSERVATION

LIST OF DRAWING

CIVIL

- C1 OF 9 SITE PLAN YEAR 1 CONSTRUCTION ZONE 1, R2
- C2 OF 9 SITE PLAN YEAR 1 CONSTRUCTION ZONE 2, R1, R2
- C3 OF 9 SITE PLAN YEAR 1 CONSTRUCTION ZONE 2 R3, R4, R5
- C4 OF 9 SITE PLAN YEAR 1 CONSTRUCTION ZONE 3 R1, R2, R3
- C5 OF 9 SITE PLAN YEAR 1 CONSTRUCTION ZONE 3 R4
- C6 OF 9 SITE PLAN YEAR 1 CONSTRUCTION ZONE 5 R1
- C7 OF 9 SITE PLAN YEAR 1 CONSTRUCTION ZONE 8 R1, R2
- C8 OF 9 DISPOSAL AREA AND RV PARK YEAR 1
- C9 OF 9 MISCELLANEOUS DETAILS & PROJECT NOTES – YEAR 1
- ELECTRICAL
- E1 OF 1 PROPOSED RV PARK ELECTRICAL SITE PLAN, MISCELLANEOUS DETAILS & SPECIFICATIONS



PRIME CONSULTANT



**Hatch Mott
MacDonald**

Consulting Engineers

18-22 Balboa Drive
Clareville, Newfoundland
Canada A5A 4A3
tel: (709) 466-2685
fax: (709) 466-2168
email: clareville@hatchmott.com

SUB CONSULTANT

Conestoga-Rovers & Associates

1118 Topsail Road
St. John's, Newfoundland
Canada A1B 3N7
tel: (709) 364-5353
fax: (709) 364-5368



PROJECT:

THE BUCHANS REMEDIATION PROJECT – RESIDENTIAL
AND PUBLIC AREA REMEDIATION YEAR 1

CLIENT/OWNER:

DEPARTMENT OF ENVIRONMENT & CONSERVATION

DOEC PROJECT NUMBER

7943025

HMM Project Number

295289

ISSUED FOR CONSTRUCTION

